

Hughes Bauman Pfiffner Gorski & Seedorf, llc

ATTORNEYS AT LAW

Direct Dial:

(907) 263-8241

E-mail: FAP@hbplaw.net

April 4, 2006

Grant E. Watts Holmes Weddle & Barcott 701 West 8th Avenue Suite 700 Anchorage, AK 99501-3408

RE:

Spenard Builders Supply, Inc. v. Strand Hunt Construction, Inc. Joint Security Complex, Eielson AFB, AK
United States Army Corps Contract No. W911KB-04-3-0008
Our File No. 1187-3024

Dear Grant:

As counsel for Strand Hunt Construction, Inc. ("SHC"), I wish to advise you that pursuant to paragraph 17 of the Subcontract between SHC and Titan Manufacturing ("Titan")/Spenard Builders Supply, Inc. ("SBS"), SHC demands arbitration against Titan/SBS for the sum of \$44,108.13 inclusive of the amount of \$41,939.13 that SHC has withheld from Titan/SBS because of the claimed defective performance by Titan/SBS on the above referenced Project and the amount of \$2,169.00 that SBS has asserted as claims for extra compensation plus costs, expenses, and attorneys' fees. The Demand for Arbitration is set forth in a formal demand which is attached hereto.

Under paragraph 17, the parties can mutually agree upon an arbitrator for a non-administered arbitration or the arbitration can be conducted with the assistance of a recognized professional arbitration service. SHC proposes a non-administered arbitration with the following arbitrators being acceptable to SHC in the order of preference:

- Michael E. Kreger
- Mark Bledsoe
- Peter Ginder
- Douglas Serdahley

Case 3:05-cv-00287-TMB Grant E. Watts Document 10-4

Filed 04/07/2006 Page 2 of 11
HUGHES BAUMAN PFIFFNER
GORSKI & SEEDORF, LLC
ATTORNEYS AT LAW

Page 2

April 4, 2006

Mark Rowland

Please advise me relative to your client's willingness to use any or all of the above referenced individuals as an arbitrator in a non-administered arbitration. If your clients are not agreeable with such a procedure, SHC will file the demand for arbitration with the American Arbitration Association. Presumably your clients will not object to the American Arbitration Association as a "recognized professional arbitration service."

If you have any questions, do not hesitate to contact me.

Very truly yours, HUGHES BAUMAN PFIFFNER GORSKI & SEEDORF, LLC

By Wrank C.C.

Frank A Pfiffn

FAP:cah/244575

cc: Rollie Hunt

STRAND HUNT CONSTRUCTION, INC.

Claimant,

VS.

TITAN MANUFACTURING and SPENARD BUILDERS SUPPLY, INC.

Respondents.

DEMAND FOR ARBITRATION

Strand Hunt Construction, Inc. ("SHC"), by and through counsel, hereby gives written notice to Titan Manufacturing ("Titan") and Spenard Builders Supply, Inc. ("SBS") of SHC's intent, pursuant to the arbitration clause in the Material Contract dated July 20, 2004, between SHC and Titan/SBS ("the Subcontract"), to arbitrate the dispute described below.

- 1. SHC is the general contractor for the Design/Build Joint Security Complex at Eielson AFB, Alaska, Project No. 2911KB-04-C-0008 ("the Project").
 - 2. The United States Government is the Owner of the Project.
- 3. Pursuant to the Subcontract, Titan and SBS agreed to and did provide all light gauge trusses for the Mansard roof for the Project.

- 4. The Subcontract required that the trusses would be provided FOB jobsite "PER YOUR QUOTE". The quote required Titan and SBS to provide truss clips and all and any trusses needed to do the job including built in soffits on truss tails. SHC never modified the Subcontract on any issue relevant to this arbitration demand.
- 5. In breach of the Subcontract, Titan and SBS supplied defective trusses to the Project without built in soffits on the truss tails.
- 6. SHC had to field fabricate the soffits on the truss tails during the dead of winter at considerable expense.
- 7. The Subcontract also required Titan and SBS to provide all fill in pieces to make the Mansard roof and all clips and fasteners to tie the whole system together.
- 8. In breach of the Subcontract, Titan and SBS did no supply fill in pieces and did not provide the clips and fasteners to tie the whole system together.
- 9. SHC had to supply fill in pieces and clips and fasteners at considerable expense.
- 10. The total extra costs to SHC as a result of the defective performance and breach of contract by Titan and SBS are \$41,939.13 as detailed in Exhibit A attached hereto.
- 11. SHC withheld properly the sum of \$41,939.13 from Titan and SBS for the breach of the Subcontract and the defective performance by Titan and SBS.

- 12. Titan and SBS have asserted a claim against SHC in the amount of \$1,200.00 for alleged truss design costs due to camber in the trusses. SHC does not believe that the claim is valid because the alleged extra work is within the scope of Titan and SBS's contractually required work.
- 13. Titan and SBS have asserted a claim against SHC in the amount of \$969 for alleged additional track and studs required for the Mansard roof light gage framing. SHC does not believe that the claim is valid because the alleged extra work is within the scope of Titan and SBS's contractually required work.
- 14. Pursuant to the Subcontract, the prevailing party is entitled to recover reasonable attorneys' fees, costs and expenses related to this dispute.

WHEREFORE, SHC prays that the arbitrator rule that it properly withheld the sum of \$41,939.13 from Titan and SBS; that the claims of Titan and SBS for extra compensation are without merit; and that it is entitled to its reasonable attorneys' fees, costs, and expenses related to this dispute in an amount to be determined at the hearing of this dispute.

DATED at Anchorage, Alaska, this 44 day of April, 2006.

HUGHES BAUMAN PFIFFNER GORSKI & SEEDORF, LLC Attorneys for Claimant Strand Hunt Construction, Inc.

Frank A. Pfiffner

3900 C Street, Suite 1001

Anchorage, Alaska 99503 Telephone: (907) 274-7522

Facsimile: (907) 263-8320

FAP@hbplaw.net ABA No. 7505032

Certificate of Service

I hereby certify that on April 4, 2006, a copy of the Demand for Arbitration was served by hand-delivery on:

Grant E. Watts Holmes Weddle & Barcott, PC 701 West 8th Avenue Suite 700 Anchorage, AK 99501

COST SUMMARY

Spendard Builders Supply Costs Codes: 050-05351 & 050-5350

Clips and Fasteners	\$3,597.75
Tools and Consumables (See Exhibit A.2)	584.76
Strand Hunt Furnished Items Lifts and Scaffolds 30' Snorkel – 9 weeks @ 600.00/week (See Exhibit F)	5,400.00
Strand Hunt Labor – Soffits (See Exhibit F & H) Actual through 2/12/05 Labor for west side after 2/12/05 Small tools @ 3% of labor	23,372.00 2,000.00 <u>761.16</u>
Subtotal Overhead @ 6.75%	\$35,715.67 2,410.81
Subtotal Fee @ 10%	\$38,126.48 3,812.65
Total	\$41,939.13

CCIPS & FASTEUCES =

A) CLIPS AND FASTENERS / TRUSS FILL-IN

1) Denali Industries

- P. O. 102909 Screws for metal stud trusses
- P. O. 103141 #10 X \(\frac{1}{2} \) self tapping hex screws
- P. O. 103019

 Neogen light and wedge anchors
- P.O. 103035 Zinc paint
- P.O. 103124 Wedge anchors
- P.O. 102971 Wedge anchors
- P.O. 103182 Concrete pins / steel pins
- P.O. 103226 Self drilling screws
- P.O. 103259 Wedge anchors

2) Alaska Steel

- P.O. 103139Hat channel2" metal strapping
- P.O. 103160 Hat channel
- P.O. 102936
 6" 18 ga. flat stock strapping
 20 ga. studs for trusses

\$1,108.20

\$779.50

\$51.56

\$232.80

\$63.30

\$211.00

\$1,302.00

\$14.58

\$67.61

\$384.30

\$220.00

\$756.00

\$1,500.00

\$1,536.00

 P. O. 103114 1.5" X 20 ga. hat channel 	\$1,575.00
 P.O. 103129 3" – 20 ga. flat stock strapping 	\$495.00
 P.O. 103237 2" – 20 ga. flat stock strapping 	\$264.00
 P.O. 103238 2", 3" & 6" – 20 ga. flat stock strapping 	\$1,180.00
P.O. 1029212" & 6" flat stock6" flat stock	\$735.00 \$600.00
 P.O. 103176 2 ½" X 14' studs and track for soffits 	\$1,470.00
3) Uresco Construction Materials	
 P.O. 103113 1 5/8 X 20 ga. steel studs 	\$367.68
• P.O. 103174 2 ½ steel studs and track	\$703.20
4) Sun Air Sheet Metal	
 P.O. 103169 Angle metal and 90° angles 	<u>\$2,440.00</u>
TOTAL	\$18,056.73
CCIPS & FASTER CAS TOTAL	£3597.75

B) TOOLS AND CONSUMABLES

1) Denali Industries

•	P. O. 103026 Chip saw blades / quick saw blades	\$262.30
•	P. O. 103121 Bit holders, nut drivers, Philip bits, red oxide primer	\$138.46
•	P. O. Box 103259 7 1/4" metal blades	<u>\$184.00</u>
ТО	TAL	\$584.76

. 11 of 1										Case
.1					402.50 23,373.22	402.50 23,373.22				3:05-6
					402,50 23,373.22	402.50 23,373.22		S © STI	Q270-07215 SOFFITS QXTERIOR WALLS	V-0028
23,373.22	0.00	402.50			<u></u>	Total	LABOR		unt S	37-T/\ = 's
23,373.22	0.00	402.50	<i>α</i>	EXTERIOR WALLS Cost Type; L LABOR] @	Total for Job: 0		Recap	007 Re	<u>№</u> 6 04007
611.40		11.00			Subtotal for Phase: 070-07715 SOFFITS @ F	tal for Phase: 0	Subto			
558.98		10.00		Check# 63735		JAMES EDWARD STEWARD	_	12500	PR	DØ2/05
447.18		20.00		Check# 63351		JAMES EDWARD STEWARD		12500		20 /18/04
561.64		10.00		Check# 11191		WILLIAM F. STENBERG		12500		70/11/04
2,235.92		40.00		Check# 11187	JR	CHARLES E WALMSLEY JR		13450	י קיק	nt/4/04
1,956.43		35.00		Check# 63290		JAMES EDWARD STEWARD		12500	ק ק	12/4/04
1,565,14		28.00		# 63289		WILLIAM F. STENBERG	_	12450	ק נ) 1 2/4/04
1.565.14		28.00		# 63231		JAMES EDWARD STEWARD		12500		11/27/04
3 536 55		57.50		Check# 63230		WILLIAM F. STENBERG		12450		11/27/04
3 573 71		58.00		Check# 63170		JAMES EDWARD STEWARD		12500	4 PR	111/20/04
1,453.34		8.00		Check# 63160		WILLIAM F. STENBERG		12450	4 PR	<u>1</u> 0/20/04
2,235.91		26.00		(# 63057	2	WILLIAM F. STENBERG		12450	4 PR	t b/13/04
1,339.04		40.00		Check# 63056		JAMES EDWARD STEWARD		12500		14 /6/04
167.69		3,00		(# 63001		WILLIAM E CTENDERG		12450		/O
		3		Check# 62988	S Check	WILLIAM F CTENERS		12450		7/2
				LABOR	Phase: 070-07215 SOFFITS @ EXTERIOR WALLS Cost Type: L LABOR	ITS @ EXTERIOR	7215 SOFF	se: 070-0		3 00
Amount	Quantity	Hours (Но	Cantonial TilloLingling			ॐ b: 04007 JOINT SECURITY COMPLEX	INT SEC	4007 JC	ტა : 0
Unit of Measure	Unit of			Additional Information	Description	Desc	Reference		Type	Date
				Includes Posted Transactions Only	Includes			•	_	ag _
)1/05	Report From Inception To 12/01/05	Job Cost History R				sted?	O UnPo
				HUNT CONSTRUCTION INC	STRAND H					1 of
			ALL	Draw Appl. #:		ALL	Inv. Item:			111
			ALL			ALL	Employee:	m		
				Pre-Time Card Batch:		ALL	Vendor:	· <		
,	Ý,			Division:		ALL	Tran, Type;			
			ALL	Phase Status:		ALL	Cost Type:	C		
			A	Job Status:		07007715	Phase:	ס		
						04007	Job:	s:)	t Sel	Report Sel